

# PORT ST. LUCIE UTILITY SYSTEMS DEPARTMENT GRAVITY SEWER / INTERCEPTOR / WET WELL INFIL / EXFIL TEST REPORT

Project Name \_\_\_\_\_

PSLUSD Project Number \_\_\_\_\_

Engineer of Record \_\_\_\_\_

Project Contractor \_\_\_\_\_

Allowable Leakage Formula:

Gravity Sewer - 50 Gallons / per day (24 hours) / per inch diameter / per mile (5280 feet)

Wet Well & Interceptor - 0 loss

Structures Tested	Structure Diameter/Gal.	Structure Depth	Allowable Per Hour	Test Allowable

Main Tested	Main Diameter	Main Length	Allowable Per Hour	Test Allowable

Services Tested	Service Diameter	Service Length	Allowable Per Hour	Test Allowable

	Total Test Allowable
	Actual Leakage

Infil  
Exfil

Start Time:  
End Time:

Passed  
Failed

Engineer \_\_\_\_\_  
Signature

\_\_\_\_\_  
Date