



# City of Port St Lucie Utility Systems Department



Email: UtilEng@cityofpsl.com

900 SE Ogden Lane, Port St Lucie, FL 34983

Phone (772) 871-5063

## Utility Work Completion Inspection

To be completed by the Engineer of Record (EOR)/EOR Rep. and E-Mailed to UtilEng@cityofpsl.com

Project Name

PSLUSD Project No.

Engineer of Record

Contractor

Initial Inspection Date

Re-inspection Date

Y N N/A

Y N N/A

All Grading Complete

Valve Pads Level

Discs Correct

Valve Lids Painted Correct Color

Valves Turn Freely

Electronic Marker System

- Balls in Place

Sample Points Removed & Plugged

Fire Service has hi/lo Flow Setup

Fire Service has Chains & Locks

Mains have Cover in Swale Areas

Reflective Pavement Markers in Place

All Necessary Valves Opened/Closed

Pumpstation Fence has no Damage

Fence Gates Open/Close Smoothly

All Padlocks in Place

Interceptors at Grade

Interceptors Have Correct Lids

Interceptor Lids Labeled Correctly

RPZ Plumb & Stable

Meters Set

Meters Locked

All Meters Have Separate Curb Stop

Meters Over 3" have hi/lo Flow Setup

Blow Off Assemblies Correct

Fire Hydrant Paint Not Scuffed

Fire Hydrant Meets Clearances

Hydrant Chains Intact

Air Release Valve (ARV)

ARV Lid Painted Correct Color

ARV Lid Doesn't Hit Valve

Landscape/Tree Issues

Concrete Work has No Damage

Manholes at Correct Elevation

Manholes are Clean

Manholes Have Correct Lids

Clean-outs in Place with Covers

**Remove Plug from Sanitary  
Sewer after Passing Inspection**

Comments

Attendees

Inspector

Date

Pass

Fail

EOR/EOR Rep

Date

Effective 06/22/17

Page 1 of 1

PSLUSD Doc. No. 111